



STRING ASSEMBLY & LESSONS LEARNED

BE-RF-SRF/PM/BR, EN-MME/EDM/FS, EN-ACE/SU, TE-VSC/SCC/BVO




Mathieu Therasse BE-RF/SRF

Outline

- **Objective and challenge**
- **Assembly workflow**
- **Cleanroom facilities and equipment**
- **Components preparation procedures**
- **String assembly**
 - **FPCs Test box assembly**
 - **Double tubes preparation**
 - **FPCs preparation**
 - **HOMSs and pick-up preparation and assembly**
 - **FPCs assembly**
 - **Warm transitions assembly**
 - **String alignment**
 - **String connection**
 - **Validation tests**
- **Conclusions and Acknowledgements**

Objective


Clean assembly of DQW Crab cavities and their components
Minimized particle and external Contamination



Preserve cavity performances for the machine



The Challenge



New technology
Complicated design

Very tight schedule to keep a chance to install the cryomodule in SPS in January **2018**

Constraints


- Delivery time of parts
- No time for blank assembly
- Preparation and assembly during the vacation period: Ressources availability
- No extra time from the schedule

Assembly Workflow


HOMSs and pick-up antennas
mounting



FPCs mounting



Cavity reception



Connection and test
validation



Warm transitions
assembly



Survey



Cleanroom Facilities and equipment

Cleanroom facilities

ISO5 for preparation



ISO5 clean booth for sub-assembly and pieces conditioning



2x ISO4 for assembly



Panel inside cleanroom



Panel outside cleanroom



Patch panel

- 2 pumping ports
- 4 gas inlet (N₂, He, spare)
- 4 RF N type connectors (RF measurement)
- Electrical power outlet
- VGA and HDMI ports (for the VNA)
- RJ 45 port

Cleanroom equipment



Standard clothes for cleanroom
ISO5 and ISO4




Particle counter Lighthouse
6 channels measurement
From 0.3 to 10 μm



Gun Gas
3x ion gun with 0.01 μm filter



Hoover inside the cleanroom



Pumping unit

- Slow pumping unit (50 mbar l/s), membrane pump, turbo pump
- Outside of the cleanroom

RGA

- Thermo scientific

Leak detection

- Oerlikon detector
- Connected to the pumping unit



Venting

- All metal Micro valve VAT Series 59
- Adjustable gas flow 1.10^{-10} to 100 mbar l/s
- N₂ gas (bottle N2 : 99.9999% by vol)
- 0.2 μm filters (Millipore and Swagelok)

String assembly tooling

Constraints


- Weight (cavity fully equipped \approx 200 Kg)
- Space (width, height)
- Clean environment compatible
- Time delivery of pieces for preparation and assembly

Valve and cavity Lifter

- Not well adapted
- We had to find the way to transfer all components on the trolley



Warm transition trolley (week 28)



Cavity trolley (week 30)



Load test did not show deformation
Alignment system for valve has to be improved

Components preparation procedures

Constraint: All parts can't be proceeded at the same place

Components preparation


- Degreasing (Detergent NGL cleaning technology)
- Rinsing with demineralized water and alcohol
- Blow with filtered N₂ gas
- Conditioning in cleanroom ISO5
 - Wipes (100% polyester)+alcohol (70% Isopropanol)
 - Double plastic bag packed with N₂

Cleaning procedure in ISO5 before ISO4 entering

- Vacuum components
- flanges holes clean with Q-tips
- Wipes (polyester 100%)
- Blow with filtered N₂ gas
- Particle counting
- Let part rest in ISO4 before assembly

Cavity preparation before cleanroom entering

- External part of the cavity is not degreased and not rinsed
- Cleaning outside of the cleanroom
 - Acetone alcohol with cleanroom wipes
 - Blow with filtered N₂ gas



Cleanliness control


Particle counting for sensitive components
Acceptance level: ISO4

String assembly



Test box assembly (Dec 2016)

- Baked out
- Leak tight (Leak rate: 10^{-10} mbar l/s)
- Ready for RF conditioning



After 5 months of conditioning BE/RF/PM (E.Montesinos talk)

The First two DQW FPC have been processed up to

30 kW CW (limited by test box)

75 kW full reflection all phases (limited by RF tube amplifier)

Double tubes preparation



Cu layer Coating

- Sputtering process (end of June 2017)

→ peel off

- Galvanic surface treatment (mid of July 2017)

Au layer of 2 μm as buffer layer

Cu layer of 10 μm

Passivation (Sulfo-chromic bath)

**3 double tubes delivered for
cleanroom preparation**

13th of July 2017



Adhesion test

- **Ultra sonic bath**

Detergent NGL cleaning Technology (20g/l) at 50°C

10W/l during 10min

- **Thermal shock**

3 cycles

1 min in N₂ liquid + 5 min at room T°

Rinsing Process



Ultra pure water rinsing

$P = 7$ bars

$TOC \approx 20$ ppb

$\rho_{inlet} = 18$ M Ω .cm

$\rho_{outlet} = 17.5$ M Ω .cm


Under filtered N₂ gas atmosphere

Alcohol

Ethanol 99.9%

$P = 5$ bars

Drying under laminar ISO5 flow




Stored under filtered N₂ gas
And double plastic bag packed

**3 double tubes delivered for
cleanroom assembly 14/07/2017**

FPCs preparation: Double tubes connection

Components cleaning before assembly





FPCs preparation: Validation test

Leak tight

Leak rate: 6×10^{-10} mbar l/s



**Ready for cavity mounting
week 30**




Air leak on Coupler 1, leak detection showed the leak was on the DN16CF flange of the vacuum chamber

Peak 32 is a characteristic of W filament RGA

No contamination

HOMs and Pick-up preparation

Rinsing Process



Ultra pure water rinsing

$P = 7$ bars

$TOC \approx 20$ ppb

$\rho_{inlet} = 18$ M Ω .cm

$\rho_{outlet} = 17.5$ M Ω .cm

Under filtered N₂ gas atmosphere

Drying by heating and pumping

Storage under vacuum



Leak detection validation



Ready for mounting on Crab cavities

1st set available for Crab 1 week 19

2nd set available for Crab 2 week 25

Cleaning



HOMS mounting without N₂ gas flushing



Pick up mounting without N₂ gas flushing



**Leak tight
1.1e-9 mbar l/s**



HOMs feedthrough changing week 28-29

Issue


Leak on the feedthrough ceramics during the RF cold test of the partially dressed Crab 1 (cf A. Castilla talk)
Little time to find and make new feedthrough

Solution

RF feedthrough (7/16) used for LHC
PMB Alcen
Manufacture of new antennas
Limited power to 200W max



Thermal shocked
Leak tight



Actions

Replacement of the feedthrough on Crab 1
Preparation and mounting of the new feedthrough on Crab2

Both Crab cavities were leak tight and ready for the FPCs mounting week 29

Mounting done without N₂ gas flushing





Very sensitive handling

Risk to touch the cavity with the FPC antenna
Metallic particles production

Crab Cavities fully equipped validation test



Leak tight
Leak rate : $6e^{-10}$ mbar l/s



Peak 32 is a characteristic of W filament RGA



No contamination

Both cavities fully assembled and validated week 31

7th HL-LHC Collaboration Meeting, Madrid, 13–16 Nov 2017

Warm transition preparation and assembly

Cleaning Process



Issue

After cleaning particle number is in the ISO4 threshold

After opening and closing cycles \longrightarrow particle production



We can't assure the cleanliness after using the valve

We decided to continue


Warm transitions and inter cavity bellow preparation

Week 31-32


Vertical assembly




Down Stream warm transition





Up Stream warm transition



Inter cavity bellow





Peak 32 is a characteristic of W filament RGA
No contamination, leak tight
Warm transitions validated week 32

Installation of cavities and warm transitions on the trolley week 33


Issue

Cavity Lifter not well adapted : impossibility to put the cavities on the trolley

Solution (no choice)

Cavities and trolley protected with plastic bag

Do the installation outside the cleanroom by using the crane



Cleaning



Ready for alignment week 33

String cavity alignment week 32-33

Goal: Alignment of components for the string connection
Alignment of the string for cryostating



Equipment

- Aluminum tripod
- LASER tracker AT401 of Leica
- 1 x reflector CCR 0.5 inches
- 1 x reflectors CCR 1.5 inches



Survey done inside the cleanroom

Survey campaign



Alignment reference chosen: cleanroom's rail

Pb: Non-parallelism between SM18's rail and trolley's rails

Due to lack of time we continued with the SM18's rail

The string had to be realigned outside the cleanroom after connection for cryostating

String cavity alignment before connection



3D-rotation compared to the nominal angle

	Rx (pitch)	Ry (roll)	Rz (yaw)
Vane 1	-29.99996° [-30°]	-236 μrad [0 μrad]	-2 μrad [0 μrad]
TANK 1	-0.523598 μrad [-0.523599 μrad]	102 μrad [0 μrad]	-131 μrad [0 μrad]
TANK 2	-79 μrad [0 μrad]	155 μrad [0 μrad]	-30 μrad [0 μrad]
Vane 2	-18 μrad [0 μrad]	-689 μrad [0 μrad]	172 μrad [0 μrad]
	30.014287° [-30°]	0.523848 μrad [-0.523599 μrad]	

Vertical Z axis

All components aligned at 115 μm

Radial X axis

Components aligned with a regression line of the 4 components at 70 μm

Rotation

2 tanks: differences below 200 μrad

2 valves : A maximum of 700 μrad in Ry



Not perfect but acceptable for the components connection

Components Connection in ISO4 cleanroom

Cleaning before ISO4 entering



Connection done without N₂ gas flushing



String cavity alignment after connection

Before pumping

The displacement of all the components follows the theoretical displacement (trolley's rails trajectory)

Vertical Z axis

All components aligned at **130 μm**


Radial X axis

Components aligned with a regression line of the 4 components at **230 μm**

Rotation

2 tanks: no difference

2 valves : Some rotation higher than **1 mrad on Rx**



Under vacuum

Both valves : vacuum impact the pitch rotation Rx


Both Tank : no impact

Outside the cleanroom


A new alignment should be done to be below 100 μm

The 2 valves Rx rotation should be corrected

Leak detection and RGA validation tests



Peak 32 is a characteristic of W filament RGA
No contamination



Leak tight
Leak rate: 5e-10 mbar l/s

Cavity string validated and ready for cryostating week 33

Conclusions

- **Objective fulfilled**
- **Only 2 weeks late on the planned schedule**
- **String assembly leak tight without contamination : have to be confirm during the cold test**
- **The cleanliness of the assembly have to be confirmed by the RF test**
- **Main issues solves (HOMSs feedthrough, Lifter and tooling)**
- **Gain knowledge and experience, training people for the next assembly**
- **Things to improve for future Crab string assembly**
 - **Handling tooling**
 - **Gate valve cleaning procedure**
 - **Alignment Procedure**

Acknowledgements

BE-RF-SRF

Max Gourragne
Gabriel Pechaud
Marcin Marek Wartak¹
Jean-Pierre Essombe
Karl Martin-Schirm

BE-RF-PM

Sebastien Calvo
Frida Eriksson
Antoine Boucherie
Romuald Terry
Eric Montesinos

BE-RF-BR

Rama Calaga

EN-MME-EDM

Pierre Minginette
Teddy Capelli
Ofelia Capatina

EN-MME-FS

Marco Garlasche
Boguslaw Prochal¹

EN-ACE-SU

Vivien Rude
Mathieu Duquenne
Thibault Dijoux
Mateusz Sosin

TE-VSC-SCC

Louise Viezzi
Pierre Maurin
Florent Fesquet
Marc Thiebert
Serge Forel

TE-VSC-BVO

Chiara Pasquino
Anthony Harrison

40/30-air liquide

Benoit Frere-Bouniol
Christophe Duval
Stephane Benvenuti
Alain Grimaud



¹ IFJ PAN, PL-31342 Krakow, Poland